

MISC-13/2/2023-RO Patna — 66
Government of India
Ministry of Road Transport & Highways
(Office of the Regional Officer, Patna)
Vill-Chakmusa, Near Nakati Bhawani Mandir on NH-98
Post- Mohammadpur Kurji via Khagaul, Patna-801105, Bihar

Computer No. 219940

Dated-25.04.2023

OFFICE MEMORANDUM

Subject: Revised Cost Committee meeting of Work on NH-104 (LOT-II) and Authority Engineer Services for work on NH-106 & NH-30A in the State of Bihar.

Please find enclosed herewith the Minutes of Meeting held on 13.04.2023 through Hybrid Mode for Revised Cost Committee meeting of Work on NH-104 (LOT-II) and Authority Engineer Services for work on NH-106 & NH-30A being executed through State RCD/ PIUs under the chairmanship of AS&FA(RT&H) for kind perusal and further necessary action.

This is for kind perusal and needful action please.


(Priyanka Singh)
Assistant Executive Engineer,
For Regional Officer, Patna.

To,

- i. JS(EAP) , Transport Bhawan, New Delhi
- ii. Regional Officer, MoRTH, Patna
- iii. CE (NH), RCD, Patna, Bihar
- iv. Team leader of concerned Authority Engineer of NH-104 (Lot-II), NH-106, NH-30A.

Minutes of Meeting for Revised Cost Committee of Work on NH-104 (LOT-II) and Authority Engineer Services for work on NH-106 & NH-30A by AS&FA (RT&H) on 13.04.2023

AS&FA (RT&H) reviewed the RCC of Work on NH-104 (LOT-II) and Authority Engineer Services for work on NH-106 & NH-30A on 13.04.2023 through Hybrid Mode. The list of participants is placed at Annexure-1.

i. NH-30A

AS&FA desired that RO, Patna shall certify that the financial expenditure of Authority Engineer is in commensurate with the physical progress of Civil Work and adequacy of key personnels of supervision consultant during the construction and maintenance period. ICT(AE) has raised the concern about non-payment to the Authority Engineer since Jan 2022 due to non-approval of EOT and RCC. The consultant has submitted termination notice vide letter dated 20.03.2023 vide clause 19.1.3 of General Condition of Contract according to which they have requested for payment of outstanding payments within 45 days i.e., by 4th May 2023. The same shall be certified by RO, Patna. The period of Consultancy construction period EOT shall be restricted as per original period of construction of civil work i.e., 31.05.2022.

ii. NH-104

AS&FA directed Regional Officer that firmed up cost against revised cost estimate of NH-104 Lot-II may be sent in this regard. The final cost of GST impact should be ascertained by Regional Officer and it may also be certified. All the stakeholders were present in the meeting. It was informed that the civil work shall be completed by 15.05.2023. For any delay beyond this, additional cost shall be borne by the State Government.

iii. NH-106

AS&FA directed to finalize the RCC of Authority Engineer upto the period for which EOT of Civil Work has been granted i.e. 02.01.2022. Further, Revised Proposal of EOT of Authority Engineer may be considered when EOT of Contractor is granted. The same shall be certified by RO, Patna.

The Meeting ended with vote of thanks to the Chair.

Minutes of Meeting for Revised Cost Committee of Work on NH-104 (LOT-II) and Authority Engineer Services for work on NH-106 & NH-30A by AS&FA (RT&H) on 13.04.2023

Annexure-1

List of Participants:

Finance Section :

1. Sh. Sanjay Kumar, AS&FA
2. Sh. G. Venkatesh, Advisor Cost, DOE, New Delhi
3. Sh. Sudhir Kumar Jaiswal, Advisor Cost.

EAP Section :

1. Sh. Rakesh Kumar, SE EAP.
2. Sh. Abhinav Patwa, EE EAP.

RO Patna :

1. Sh. Virendra Singh Khaira, CE, RO Patna.