

**Ref. No. RPIPL-SIL (JV)/H-L/2026/SITE-1581**

**Date – 23<sup>rd</sup> Jan 2026**

To,

**The Project Director,**  
PIU – Lucknow  
NATIONAL HIGHWAYS AUTHORITY OF INDIA  
2/5, Vikrant Khand, Gomti Nagar,  
Lucknow, Uttar Pradesh – 226010

**Project:** Improvement and Up-gradation of Existing Road to 4-Lane with Paved Shoulder from Km 229.070 to 260.800, End of Hardoi District to Lucknow of NH-731 on EPC basis in the state of Uttar Pradesh.

**Reg:** Issuance of 'NON-PERFORMER NOTICE' - Contractor's response/clarification on prior acceptance and prior commencement of works of reconstruction of A2-RE wall of ROB at Km. 259+937 – Request for withdrawal of such NOTICE.

**Ref:** 1) NHAI/PIU/Lko/NH-731/LK/2026/2786 dated 21.01.2026  
2) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1579, dated 15.01.2026  
3) NHAI/PIU/Lko/NH-731/LK/2026/2716 dated 13.01.2026  
4) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1576, dated 10.01.2026  
5) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1575, dated 10.01.2026  
6) Meeting held by Authority dated 08.01.2026  
7) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1561, dated 15.12.2025  
8) NHAI/PIU/LK/NH-731/Pkg-IV/2025/2415 dated 11.12.2025  
9) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1549, dated 02.12.2025  
10) NHAI's Letter No. NHAI/PIU/LKO/PKG-4/2025/2277, dated 27.11.2025  
11) NHAI's Letter No. NHAI/PIU/LK/NH-731/Pkg-IV/2025/2145, dated 14.11.2025  
12) EPC's office letter no. RPIL-SIL (JV)/ H-L/2025/SITE -1511, dated 10.10.2025  
13) EPC's office letter no. RPIL-SIL (JV)/ H-L/2025/SITE -1510, dated 10.10.2025  
14) Inspection Report by IIT Professor towards the Joint Site Inspection on 3rd Oct, dated 09.10.2025  
15) NHAI's Letter No. NHAI/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1812, dated 08.10.2025  
16) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1453 dated 06.10.2025  
17) NHAI's Letter No. NHAI/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1746, dated 01.10.2025  
18) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1488, dated 25.09.2025  
19) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1421 dated 19.09.2025  
20) NHAI's Letter No. NHAI/PIU-LK/NH-731/ Pkg-IV/2025/1554, dated 12.09.2025  
21) Latest EOT applied letter no. 1522 dated 05.12.2025



22) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1398, dated 02.08.2025

23) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1397, dated 02.08.2025

**Dear Sir,**

With reference to the aforesaid subject matter and cited references, it is great apprehension to acknowledge your good office letter ref. (1) cited above dated 21.01.2026, regarding the issuance of the '**NON-PERFORMER NOTICE**' and debarment of the Contractor from participation in future bids of NH projects till the aforesaid rectification work is completed from the date of issue of the said Non-Performer Notice. Further, it was marked copy to the NIC MoRTH, IT Cell, NHAH and NIC NHIDCL for communicating the Notice in their website.

In this regard, the Contractor is totally surprised and **evidently non-accept the said Notice of Non-Performer to the Contractor** since, the reference and basis of **Notice is lacking to cover the entire facts and communication on records** submitted/communicated by the Contractor prior to the issue of the subject Non-Performer Notice and their earlier Demand Notice.

We reiterate that, your good office/Authority **has not acknowledged and considered our recent Undertaking and Acceptance letters communicated vide ref. letters cited under (2), (4) & (5) above**, to reconstruct and take up the said works based on the joint meeting held on 08.01.2026 under the Chairmanship of Regional Officer UP-West, Lucknow, Project Director - PIU – Lucknow, AE's representative Team Leader and representatives of the Concessionaire. (copy of the same are enclosed herewith for ref.)

We further briefly put the chronological events to appraise the subject matter clearly as follows:

1. We admit certain observations raised on the slight bulging of the A2 side approach of ROB at Km. 259+937 at RHS (RE wall section). Subsequently, in adherence to the instructions of the Competent Authority, we have taken up all the necessary and holistic efforts to test and verify the suitability of the said structure through various agencies including the reputed site inspection by the IIT, Professor was conducted on 03.10.2025.
2. Accordingly, the report was submitted vide our ref. letter (13) cited above dated 10.10.2025, wherein, the outcome was determined as safe and confirmed no serious structural threat in RE wall structure for opening for the traffic movement.



3. Nevertheless, **in due respect and adhering to the instructions of the Authority it was agreed by the Contractor to the instruction for reconstruction and rectification** of the said RE wall works during the recent held **meeting on 08.01.2026 under the Chairmanship of Regional Officer UP-West, Lucknow, Project Director - PIU – Lucknow**, AE's representative Team Leader and representatives of the Concessionaire, the discussion conducted and agreed in the meeting to take up the said works were again apprised vide our ref. letter (4) (letter no. 1575) cited above, dated 10.01.2026.
4. Subsequently, as acceptance to the instruction of the Competent Authority, concerning to the safety of the road users, we have **timely submitted the Traffic Diversion Plan** of the reconstruction works along with the **work programme** to the **Authority Engineer vide letter no. 1578 dated 15.01.2026**, for completion of the works, binding within 2 months, i.e., **by 15<sup>th</sup> March 2026**.
5. Accordingly, we in reference to such instructions has furnished our undertaking, vide our ref. letter (5) cited above, for entering the Settlement Agreement through Sole Conciliator for issuance of Provisional Completion Certificate as per clause 12.1 of the Agreement and amicably resolving other prevailing issues.
6. However, without acknowledging our letter communicated on acceptance to take the subject works, the Authority again issued the Demand Notice against the Contractor, requiring to deposit of the recoverable amount of Rs. 4,63,75,504/- as BG for execution by a Third-Party Agency at our Risk and Cost. With due acknowledgement, we have clarified the prior acceptance to tackle the works earlier itself and thereby requested to **waive off and withdraw such Notices, vide our ref. letter (2) cited above (letter no. 1579) dated 15.01.2026**.

Hence, we had holistically agreed to your instructions for the reconstruction/rectification of the RE wall works on the A2 side of the ROB **way priorly before intimation and issuance of any such stringent Notices against us** and thereby **had commenced the works at the site with all precautionary and preliminary safety measures** without any delay, **the photographs of the same are enclosed herewith as *Annexure- I* for reference.**



As the said works form an integral part of the scope under the Contract Agreement for the subject Project and the Contractor has determinately been working of the site on the subject works already as accepted prior to any of such Notices to the Contractor. While it is of the fact that, the Contractor has completed the entire works of the project as per the scope of the Agreement satisfactorily.

In this context, we respectfully request acknowledgment of our response to the clarifications regarding the **Non-Performer Notice**, since we have never disagreed to any of the legitimate performance of our works and duties. We are clearly not liable to any actions and performance which leads to issue such Notices. Accordingly, we further request to revoke the debarment of the Contractor from taking up the future bids, at the earliest, please.

We appreciate the appropriate actions from the Authority and entirely commit ourselves to complete this small portion of the works at the earliest.

Thank you, and we assure you of our best service.

Yours Sincerely,  
For and on behalf of

**RPIPL-SIL(JV)**



**Authorized Signatory**

***Encl. 1. Copy of Contractor's letter no. 1575, 1576 and 1579 dated 10.01.2026 & 15.01.2026***

***2. Photographs of the commencement of the said works***

Copy to: 1. The Member (Admin), NHAI HQ, New Delhi, please.

2. The CGM-Tech, UP-division, NHAI-HQ-New Delhi, for information and assistance towards withdrawal and revocation, please.

3. The CGM-CMD division, NHAI-HQ-New Delhi, for information, please.

4. GM Tech, NHAI-HQ-New Delhi, for information, please

5. The RO UP-West, Lucknow, for information and assistance towards withdrawal and revocation, please.

6. The Authority Engineer/Team Leader, Theme Engineering Services Pvt. Ltd. In association with Ishita Info Solutions Pvt. Ltd., for information and records, please.

7. NIC MoRT&H, New Delhi- for information and records, please.

8. IT Cell, NHAI information and records, please.

9. NIC, NHIDCL - information and records, please



705, 7<sup>TH</sup> Floor  
Corporate Park  
Sanjay Palace  
Agra 282002  
Pradesh Uttar Pradesh

Vill: Bulbul Khera  
(KM 230+600) NH731  
District-Unnao-226103  
Uttar

**Ref. No. RPIPL-SIL (JV)/H-L/2025/SITE-1575**

**Date - 10<sup>th</sup> Jan 2026**

To,

<b>The Project Director,</b> PIU – Lucknow NATIONAL HIGHWAYS AUTHORITY OF INDIA 2/5, Vikrant Khand, Gomti Nagar, Lucknow, Uttar Pradesh – 226010	<b>The AE/Team Leader,</b> Theme Engineering Services Pvt. Ltd., In Association with Ishita Info solution Pvt. Ltd. House no. 1/113 Sector -D, Basant Kunj IIM Road; Lucknow, Uttar Pradesh - 226003
--	---

**Project:** Improvement and Up-gradation of Existing Road to 4-Lane with Paved Shoulder from Km 229.070 to 260.800, End of Hardoi District to Lucknow of NH-731 on EPC basis in the state of Uttar Pradesh.

**Reg:** Request for issuance of the Provisional Completion Certificate by delinking the A2 side approach of ROB at Km. 259+937 at RHS (RE wall section).

**Ref:** 1) Meeting held by Competent Authority, NHA dated 08<sup>th</sup> January 2026  
 2) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1561, dated 15.12.2025  
 3) NHA/PIU/LK/NH-731/Pkg-IV/2025/2415 dated 11.12.2025  
 4) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1549, dated 02.12.2025  
 5) NHA's Letter No. NHA/PIU/LKO/PKG-4/2025/2277, dated 27.11.2025  
 6) NHA's Letter No. NHA/PIU/LK/NH-731/Pkg-IV/2025/2145, dated 14.11.2025  
 7) EPC's office letter no. RPIPL-SIL (JV)/ H-L/2025/SITE -1511, dated 10.10.2025  
 8) EPC's office letter no. RPIPL-SIL (JV)/ H-L/2025/SITE -1510, dated 10.10.2025  
 9) Inspection Report by IIT Professor towards the Joint Site Inspection on 3rd Oct, dated 09.10.2025  
 10) NHA's Letter No. NHA/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1812, dated 08.10.2025  
 11) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1453 dated 06.10.2025  
 12) NHA's Letter No. NHA/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1746, dated 01.10.2025  
 13) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1488, dated 25.09.2025  
 14) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1421 dated 19.09.2025  
 15) NHA's Letter No. NHA/PIU-LK/NH-731/ Pkg-IV/2025/1554, dated 12.09.2025  
 16) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1522. dated 05.12.2025  
 17) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1398, dated 02.08.2025  
 18) EPC's office letter no. RPIPL-SIL (JV)/H-L/2025/SITE-1397, dated 02.08.2025

Dear Sir(s),

With reference to the aforesaid subject matter and cited references, a meeting was conducted on 08<sup>th</sup> January 2026, under the chairmanship of Regional Officer UP-West, Lucknow, AE's representative –





Team Leader and team and representatives of the Concessionaire. During the meeting, the prevailing issues of the project especially, the awaited issuance of the Completion Certificate was discussed in detail and the outcomes of the same are as follows:

1. The developments and the completion status of the project was appraised to the Chair, and all the representatives in the meeting. Since the Tests pertaining to the list specified in the Schedule – K of the Agreement were completed in totality.
2. Subsequently, as the project was fully completed and traffic was safely moving prior to the August'25 itself, the request for issuance of Project Completion Certificate was earlier requested to the AE as per the provisions of the Agreement vide our letter no. 1397 dated 02.08.2025, submitted the required documents vide our letter no. 1398 dated 02.08.2025 and submitted the compliances from time to time.
3. Further, as the same was substantially awaited with great and prime concern, we have further requested in this meeting and put forward to the chair for resolving and facilitating for the issuance of the same.
4. While the only issue limiting for the issuance of Completion Certificate was the portion of the RE wall A2 side approach of the RHS of ROB at Km. 259+937, which was earlier deliberated for rectification works vide various meetings and correspondences. Accordingly, we had furnished necessary compliances and arranged a detailed inspection through various sources and the joint site inspection by the IIT Professor was conducted on 03.10.2025 and the report was submitted vide our ref. letter (8) cited above dated 10.10.2025.
5. Even though the outcome of the aforesaid examination by the IIT Professor on the RE wall was determined '*safe and confirmed no serious structural threat in RE wall structure, no finding of movement of panels and concurred with no issues with the stability of the RE wall, thereby determined that, the same can be operated for traffic movement*'.  
Nevertheless, in due respect and adhering to the instructions of the Authority it was agreed to the instruction during the meeting towards reconstruction/rectification of the RE wall portion of the ramp of A2 side approach of the said structure.
6. Accordingly, it was concluded that, **by delinking the length of around 500m of approach of A2 side of the structure, the completion of the balance length of the project shall be declared** for Commercial Operation, since all the works are completed priorly with subsequent concurring to the provisions of the examinations through the Tests listed under Schedule – K of the Agreement, thereby, the RO-Lucknow directed that, the operation of the Toll and Commercial usage of the Project Highway is necessitated to be commenced at the earliest.
7. Additionally, RO-Lucknow has instructed the Contractor to verify and complete all pending procedures and outstanding compliances related to the Tests listed in Schedule-K of the Agreement forthwith, if any.
8. It was further directed that, the list of works considered under Punch List, as listed by the AE shall be completed on war footing basis and **the Provisional Completion Certificate for the aforesaid length** (excluding the portion of the approach of RE wall) shall be issued to the

Project Manager  
10/10/25



Contractor and the Authority by the AE as per Article 12 and Schedule – L of the Agreement, **with effect from 15<sup>th</sup> January 2026.**

9. Subsequently, it was further instructed to submit the methodology of the rectification/reconstruction works along with the work programme for completion of the same binding within 2 months towards completion **by 15<sup>th</sup> March 2026**, for entitlement of the **issuance of the Final Completion Certificate of the Project**. Concerning to the safety of the road users, the Traffic diversion plan shall be submitted to the IE for further review and their concurrence immediately.
10. It was further instruction by the RO-Lucknow, that all the prevailing issues pending with the project, viz., grant of Extension of Time, issuance of the Provisional Completion Certificate and any conditional withheld legitimate payments shall be brought up for amicable resolution of the issues and concerns by entering into the Settlement Agreement through the Sole Conciliator. In this regard, an undertaking by the Contractor shall be submitted in due course of time.
11. The meeting concluded with thanks to the Chair.

We appreciate the proactive directives from RO-Lucknow and commit to swift compliance with all instructions to achieve project completion. We shall further submit our undertaking for entering into the Settlement Agreement through Sole conciliator for resolving the issues amicably. **We further request both of your good office to kindly facilitate in this process for obtaining the Provisional Completion of the Project and successful commencement of operation of Toll under the administration of the Competent Authority.**

Thank you, and we assure you of our best service.

Yours Sincerely,

For and on behalf of

RPIL-SIL(JV)



Authorized Signatory

- Copy to: 1. The CGM-Tech, NHAI-HQ-New Delhi, for information, please.  
2. The RO UP-West, Lucknow, for information and needful assistance, please.

Ref. No. RPIPL-SIL (JV)/H-L/2025/SITE -1576

Date- 10<sup>th</sup> January 2026

To,  
**The Regional Officer,**  
RO UP-West, Lucknow  
National Highways Authority Of India  
CP-12, Viraj Khand, Gomti Nagar  
Lucknow – 226010

**Project:** Improvement and Up-gradation of Existing Road to 4-Lane with Paved Shoulder from Km 229.070 to 260.800, End of Hardoi District to Lucknow of NH-731 on EPC basis in the state of Uttar Pradesh.

**Reg:** Undertaking for entering the Settlement Agreement through Sole Conciliator for issuance of PCC and amicably resolving of other issues.

**Ref:** 1) Our letter no. RPIPL-SIL (JV)/H-L/2025/SITE/1575 dated 10.01.2026  
2) Meeting held by Authority dated 08<sup>th</sup> January 2026

Dear Sir,

With reference to the aforesaid subject matter, in continuation to the meeting held on 08<sup>th</sup> January 2026, the prevailing issues of the Project, discussed during the meeting were appraised vide our ref. letter (1) cited above.

In this concern, we hereby **Undertake for entering into the Settlement Agreement** through the Sole Conciliator for amicable resolution of the prevailing pending issues of the project, viz., Grant of Extension of Time, Issuance of the Provisional Completion Certificate, Release of the conditional withheld legitimate payments, retention payments, withheld due to any other relatable compliances and any other deductions under protests.

Please consider the same as our consent for the initiation of the conciliation proceeding. We agree to share 50% of the fee of the Conciliator, as fixed by in the first meeting.





As the issue is utmost significant for the commencement of the Commercial Toll Operation of the Project for generation of the revenue by the users, it is respectfully requested to facilitate the same by your kind approval and refer the proposal to the Sole Conciliator.

This is submitted for your information, record, and needful action, please.

Thank you, and we assure you of our best service.

**Yours Sincerely,  
For and on behalf of  
RPIL-SIL(JV)**



**Authorized Signatory**

Copy to: 1. The CGM – Tech. UP – NHAI – HQ, for information and needful action please.  
2. The Project Director-UP, Lucknow, for information and needful assistance, please.  
3. The Authority Engineer/Team Leader, Theme Engineering Services Pvt. Ltd. In association with  
Ishita Info Solutions Pvt. Ltd., for information and records, please.

Ref. No. RPIPL-SIL (JV)/H-L/2025/SITE - 1579

Date – 15<sup>th</sup> Jan 2026

To,

**The Project Director,**  
PIU – Lucknow  
NATIONAL HIGHWAYS AUTHORITY OF INDIA  
2/5, Vikrant Khand, Gomti Nagar,  
Lucknow, Uttar Pradesh – 226010

**Project:** Improvement and Up-gradation of Existing Road to 4-Lane with Paved Shoulder from Km 229.070 to 260.800, End of Hardoi District to Lucknow of NH-731 on EPC basis in the state of Uttar Pradesh.

**Reg:** Demand Notice for reconstruction at risk and cost of EPC Contractor - Contractor's response/clarification and pre-undertaking for taking up the A2-RE wall of ROB at Km. 259+937 works as per Contract Agreement.

- Ref:**
- 1) NHAI/PIU/Lko/NH-731/LK/2026/2716 dated 13.01.2026
  - 2) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1576, dated 10.01.2026
  - 3) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1575, dated 10.01.2026
  - 4) Meeting held by Authority dated 08.01.2026
  - 2) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1561, dated 15.12.2025
  - 3) NHAI/PIU/LK/NH-731/Pkg-IV/2025/2415 dated 11.12.2025
  - 4) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1549, dated 02.12.2025
  - 5) NHAI's Letter No. NHAI/PIU/LKO/PKG-4/2025/2277, dated 27.11.2025
  - 6) NHAI's Letter No. NHAI/PIU/LK/NH-731/Pkg-IV/2025/2145, dated 14.11.2025
  - 7) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE -1511, dated 10.10.2025
  - 8) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE -1510, dated 10.10.2025
  - 9) Inspection Report by IIT Professor towards the Joint Site Inspection on 3rd Oct, dated 09.10.2025
  - 10) NHAI's Letter No. NHAI/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1812, dated 08.10.2025
  - 11) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1453 dated 06.10.2025
  - 12) NHAI's Letter No. NHAI/PIU-LKO/NH-731/Lko-Hardoi/Pkg-4/2025/1746, dated 01.10.2025
  - 13) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1488, dated 25.09.2025
  - 14) AE's letter no. Theme/RP-SIL/Hardoi-Lucknow/2025/S/1421 dated 19.09.2025
  - 15) NHAI's Letter No. NHAI/PIU-LK/NH-731/ Pkg-IV/2025/1554, dated 12.09.2025
  - 16) Latest EOT applied letter no. 1522 dated 05.12.2025
  - 17) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1398, dated 02.08.2025
  - 18) EPC's office letter no. RPIL-SIL (JV)/H-L/2025/SITE-1397, dated 02.08.2025





Dear Sir,

With reference to the aforesaid subject matter and cited references, it is surprising matter and great concern to acknowledge your good office letter ref. (1) cited above dated 13.01.2026, stating the intimation of the approval of the estimate for Rs. 4,63.75.504/- incl. of GST for **reconstruction of the A2 side approach of RHS ROB at Km. 259+937 at the Risk and cost of the Contractor** as per Policy Circular no. 10.2.37/2024 dated 08<sup>th</sup> July 2024, thereby instructed to treat as **Demand Notice** and deposit the recoverable amount of Rs. 4,63.75.504/- in the form of BG for taking up of the said works by the Third-Party Agency under the Risk and Cost of the EPC Contractor.

The repercussions on account of failing to deposit that Demand Notice within the prescribed period of 15 days was further listed in a stringent and pathetic manner of recovery from their own Contractor of the subject project.

In this regard, the Contractor desire to further clarify and reiterate the recent Contractor's undertaking and developments based on the joint meeting held on 08.01.2026, that have been slipped and not considered while issuance of such Demand Notice against their own Contractor of Project:

1. The subject project was developed as per the scope chalked out as per the Scope of the Contract Agreement under the administration of the PIU & RO: UP-West, Lucknow satisfactorily. Since all the stipulated Tests as per Schedule-K of the Agreement are been adhered and completed successfully as communicated vide various letter earlier correspondences, enabling the current opening of the Traffic towards operation of the Road.
2. Meanwhile, we admit certain observations raised on the slight bulging of the A2 side approach of ROB at Km. 259+937 at RHS (RE wall section). Subsequently, in adherence to the instructions of the Competent Authority, we have taken up all the necessary and holistic efforts to test and verify the suitability of the said structure through various agencies including the reputed site inspection by the IIT. Professor was conducted on 03.10.2025.
3. Accordingly, the report was submitted vide our ref. letter (8) cited above dated 10.10.2025, wherein, the outcome was determined as safe and confirmed no serious structural threat in RE wall structure for opening for the traffic movement.
4. Nevertheless, **in due respect and adhering to the instructions of the Authority it was agreed by the Contractor to the instruction for reconstruction and rectification** of the said RE wall works during the recent held **meeting on 08.01.2026** under the Chairmanship of Regional Officer UP-West, Lucknow, Project Director - PIU – Lucknow, AE's representative Team Leader and representatives of the Concessionaire, the same was apprised vide our ref. letter (3) cited above, dated 10.01.2026.
5. Subsequently, it was further instructed by the Competent Authority to submit the methodology of the rectification/reconstruction works along with the work programme to the Authority Engineer for completion of the same binding within 2 months towards completion **by 15<sup>th</sup> March 2026**, for entitlement of the **issuance of the Final Completion Certificate of the Project**. Additionally, concerning to the safety of the road users, the

Project Manager  
fapir



Traffic diversion plan was also directed to submit to the AE for further review and their concurrence.

6. Accordingly, we in reference to such instructions has furnished our undertaking, vide our ref. letter (2) cited above, for entering the Settlement Agreement through Sole Conciliator for issuance of Provisional Completion Certificate as per clause 12.1 of the Agreement and amicably resolving other prevailing issues.

Hence, we had holistically agreed to your instructions for the reconstruction/rectification of the RE wall works on the A2 side of the ROB priorly. As agreed during the meeting on **08.01.2026 under the chairmanship of RO-UP-West and PIU-Lucknow**, the deliverables for submission to the AE's review are currently under preparation, along with detailed execution planning for these works.

As these works form an integral part of the scope under the Contract Agreement for the subject Project as per the LOA, we kindly request that the Demand Notice issued against us, requiring to deposit of the recoverable amount of Rs. 4,63,75,504/- as BG for execution by a Third-Party Agency at our Risk and Cost **shall please be waived and withdrawn.**

We appreciate the proactive directives from the Authority and entirely commit to swift compliance with all instructions to complete this small portion of the works at the earliest.

Thank you, and we assure you of our best service.

Yours Sincerely,  
**For and on behalf of**  
**RPIL-SIL(JV)**



**Authorized Signatory**

- Copy to:**
1. The CGM-Tech, NHAI-HQ-New Delhi, for information, please.
  2. The RO UP-West, Lucknow, for information and assistance, please.
  3. The Authority Engineer/Team Leader, Theme Engineering Services Pvt. Ltd. In association with Ishita Info Solutions Pvt. Ltd., for information and records, please.