



दूरभाष / Tele : 91-44-2225 2635

फैक्स / Fax : 91-44-2225 2636

ई-मेल / E-mail : rochennai@nhai.org

**भारतीय राष्ट्रीय राजमार्ग प्राधिकरण**  
(सड़क परिवहन और राजमार्ग मंत्रालय)  
**National Highways Authority of India**  
(Ministry of Road Transport & Highways)  
क्षेत्रीय कार्यालय, चेन्नई / Regional Office, Chennai  
'श्री टावर' 3<sup>rd</sup> मंजिल, DP-34 (SP), इंडस्ट्रीयल एस्टेट, गिण्डी, चेन्नई - 600 032  
'SRI TOWER', 3rd Floor, DP34 (SP), Industrial Estate, Guindy, Chennai-600 032



**BHARATMALA**  
ROAD TO PROSPERITY

NHAI/11013/216/2022/RO Chennai/0217

19<sup>th</sup> January 2022

To

**Shri P.K.Jain**  
**GM(T) Chairperson's Office**  
NHAI HQ  
New Delhi

Sub: System of Regular Monthly Reviews and close monitoring of NH projects—Reg.

- Ref: 1. Secretary, MoRTH, New Delhi D.O.letter No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021 addressed to Chief Secretary to Govt., Tamil Nadu  
2. RO Chennai letter No.05 dated 03.01.2022 (copy enclosed)  
3. RO Chennai letter No.200 dated 19.01.2022

Sir,

This has reference to the DO letter from Secretary, MoRTH, New Delhi D.O.No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021 addressed to the Chief Secretary of Govt. of Tamil Nadu communicating therewith a calendar for monthly reviews on regular basis (2<sup>nd</sup> Wednesday of the month) in order to achieve the ambitious target and fulfill the developmental aspirations in each State /UT. It is also requested to review the inter-departmental issues affecting NH projects monthly once under the chairmanship of Chief Secretary in the High Powered Committee(HPC), which will help in resolution of issues in a time bound manner.

2. Accordingly, a list of inter departmental issues pertaining to PWD, WRD, Forest & TANGEDCO/TANTRANSCO in the State of Tamil Nadu under both RO Chennai and RO Madurai were forwarded to Principal Secretary to Govt., Highways Dept., Chennai for conducting a review meeting under the chairmanship of Chief Secretary as per the schedule proposed by Secretary RT&H for early resolving of the issues and to ensure timely completion of the project. A copy of the letter dated 19.01.2022 is enclosed for kind information please.

Yours faithfully,

Encl.: as above

(S.P.Somashekar)  
Regional Officer, Chennai

Copy to: - Regional Officer, NHAI, Madurai

D:\PS\Letters 2021\letters 2022.docx



भारतीय राष्ट्रीय राजमार्ग प्राधिकरण  
(सड़क परिवहन और राजमार्ग मंत्रालय)  
**National Highways Authority of India**  
(Ministry of Road Transport & Highways)  
क्षेत्रीय कार्यालय, चेन्नई / Regional Office, Chennai

दूरभाष / Tele : 91-44-2225 2635

फैक्स / Fax : 91-44-2225 2636

ई-मेल / E-mail : rochennai@nhai.org

'श्री टावर' 3<sup>rd</sup> मंजिल, DP-34 (SP), इंडस्ट्रीयल एस्टेट, गिण्डी, चेन्नई - 600 032

'SRI TOWER' 3rd Floor, DP34 (SP), Industrial Estate, Guindy, Chennai-600 032



**BHARATMALA**  
ROAD TO PROSPERITY

NHAI/11013/286/2022/RO Chennai/05  
To

3<sup>rd</sup> January 2022

Dr.T.Arun, I.A.S.  
Secretary to Govt.  
Public Works Department  
Govt. of Puducherry  
Lal Bahadur Street,  
Puducherry-605 001.

Sub: System of Regular Monthly Reviews and close monitoring of NH projects- Reg.

Ref: Secretary, MoRTH, New Delhi D.O.letter No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021

Sir,

Please find enclosed copy of the DO letter from Secretary, MoRTH, New Delhi D.O.letter No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021 addressed to the Chief Secretary of Govt. of Union Territory of Puducherry communicating therewith a calendar for monthly reviews on regular basis in order to achieve the ambitious target and fulfill the developmental aspirations in each State /UT.

2. It is also requested to review the inter-departmental issues affecting NH projects monthly once under the chairmanship of Chief Secretary in the High Powered Committee(HPC), which will help in resolution of issues in a time bound manner.

3. In view of the above, kind co-operation of the State Government is highly solicited in this regard.

Yours faithfully,

Encl.: as above

(S.P.Somashekar) 31/01/22  
Regional Officer, Chennai

Copy to:

- PD, Viluppuram
- PD, Puducherry to organize a meeting/appointment with the CS of UT Puducherry
- All Officers of RO Chennai



## **National Highways Authority of India**

---


### **Sub.: System of Regular Monthly Reviews & Close Monitoring of NH Projects.**

Vide DO letter dated 22.12.2021 (copy enclosed), Secretary (RTH) requested all Chief Secretaries to set up the monthly reviews at 3 levels.

2. Chairperson kindly desired that the Agenda Items for above reviews be circulated well in advance with a copy to NHAI, HQ & minutes be got issued of such meetings.

3. Chairperson also desired that the Agenda Items for second level reviews of intra-departmental issues (monthly on 3<sup>rd</sup> Tuesday) & inter-departmental issues (monthly on 3<sup>rd</sup> Thursday) shall be submitted to her by each RO, 3 days in advance, without fail & also ensure that the Agenda Papers are circulated to all concerned in advance of the above meetings.

Encl.: DO letter dt. 22.12.2021 of Secretary (RTH).

  
(P.K. Jain)  
GM (T), Chairperson's Office  
31.12.2021

All ROs

Copy to:

All Members

गिरिधर अरमने, आई ए एस  
सचिव

**GIRIDHAR ARAMANE, I.A.S.**  
Secretary



75  
आज़ादी का  
अमृत महोत्सव

सड़क परिवहन और राजमार्ग मंत्रालय  
Ministry of Road Transport & Highways  
भारत सरकार / Government of India

D.O. No.NH-1507/16/2021-P&M(Mon)  
22<sup>nd</sup> December, 2021

Member (PJRI)

Dear Shri Ashwani Kumar,

I am happy to share with you that with the cooperation and support of the States and Union Territories, against a target of 11000 km, MoRT&H constructed 13327 km of NHs last year at a historically high pace of about 37 km per day. This year, despite the dilatory effects of the 2<sup>nd</sup> wave of the COVID-19 pandemic, we have set an ambitious target of construction of 12000 km of NHs.

2. In order to achieve this ambitious target and fulfil the developmental aspirations in each State/UT, we require pro-active interventions by the State/UT Governments to resolve the bottlenecks and hindrances that are plaguing many of our projects and causing time and cost overrun. This is possible only if there is a system of regular review and close monitoring of National Highway projects, being implemented or in the pipeline in the States/UTs, at higher levels in the State/UT Governments. The Cabinet Secretariat too has asked all infrastructure Ministries to set up a system of monthly reviews.

3. Accordingly, we have circulated a calendar for monthly reviews (Appendix-1) in which we have earmarked two days in a month for review by the Secretary PWDs. I would request you to impress upon the Secretary PWDs to hold these reviews on regular basis. Obviously if found convenient, the two days can be merged into a single day for comprehensive review.

4. I would also request you to kindly review the inter-departmental issues affecting NH projects monthly once at your level in the High Powered Committee (HPC) set up under your Chairpersonship, which will help in resolution of these issues in a time-bound manner.

Regards,

Yours sincerely,

Aramane

(Giridhar Aramane)

Encl: Appendix-1

Shri Ashwani Kumar,  
Chief Secretary,  
Government of Puducherry,  
Puducherry.



## Calendar of Meetings

Type/level of review	Review by	Participated by stakeholders	Minimum Frequency	Action point on issues impacting or likely to impact targeted milestones	Remarks
<b>First level review:</b> Contractual / Intra-departmental Issues All projects.	1. Secretary(PWD) / CE(NH), Regional Officers of MoRTH (associating corresponding HQ officer as per requirement). 2. Regional Officers of NHAI/ NHIDCL (associating corresponding HQ officer as per requirement).	Respective Contractor/ Consultant/ Engineer and departmental officers	Monthly (1 <sup>st</sup> Wednesday of month)	1. Review contractual/intra-departmental issues with respect to milestones (for projects in PMG portal, all milestones for contract, LA, clearances, etc. are to be considered) and record decisions. 2. Identify/track inter-departmental issues for second level review with stakeholder departments / officials. 3. Escalate unresolved issues to higher authorities in the State Government/ MoRTH/NHAI/NHIDCL.	Concerned State PWDs/ROs to organize meetings. For projects in PMG portal, ROs to upload status and action points on inter-departmental issues and court cases only in the PMG portal.
<b>First level review:</b> Inter-departmental Issues All projects having unresolved inter-departmental issues identified in first level review.	Secretary(PWD) / CE(NH), Regional Officers of MoRTH/ NHAI/ NHIDCL (associating corresponding HQ officer as per requirement).	State level officials of respective State Central Departments/ PSUs having role in resolution of project issues	Monthly (2 <sup>nd</sup> Wednesday of month)	1. Review inter-departmental issues and record decisions. 2. Identify/track State Government / Central Ministry level inter-departmental issues. 3. Escalate unresolved issues to higher authorities in the State Government/ MoRTH/ NHAI/ NHIDCL/ Other Central Ministry/ Department.	

## Appendix-1

## Calendar of Meetings

Type/level of review	Review by	Participated by stakeholders	Minimum Frequency	Action point on issues impacting or likely to impact targeted milestones	Remarks
Second level review (Contractual / Intra-departmental Issues)  All projects escalated after first level review.	DG/ ADG/ AS(EAP) (MoRTH), Chairman/ Member (NHAI), MD (NHIDCL)	Respective Contractor/ Consultant/ Engineer and departmental officers	Monthly (3rd Tuesday of month)	Resolve contractual/intra-departmental issues and record decisions.	Concerned Division/ Zones to organize meetings associating ROs.  For projects in PMG portal, Division Heads / Zone Heads / ROs to upload status and action points on inter-departmental issues and court cases only in the PMG portal.
Second level review: Inter-departmental Issues  All projects escalated after first level review.	DG/ ADG/ AS(H&LA)/ AS(EAP) (MoRTH), Chairman/ Member (NHAI), MD (NHIDCL)	Respective State Central Departments with State level officials/ Central level officials.	Monthly (3rd Thursday of month)	1. Review inter-departmental issues and record decisions. 2. Escalate unresolved issues to higher authorities in the State Government/ MoRTH/ Other Central Ministry/ Department.	
Third level review: Secretary level  All projects escalated after second level review	Secretary (RT&H)	Respective State Governments / Departments & Central Ministries / Departments.	Monthly (4 <sup>th</sup> Wednesday of month)	1. Review inter-departmental issues and record decisions. 2. Escalate unresolved issues appropriately.	Monitoring Zone to organize meetings and upload status and action points in PMG portal.





दूरभाष / Tele : 91-44-2225 2635

फैक्स / Fax : 91-44-2225 2636

ई-मेल / E-mail : rochennai@nhai.org

**भारतीय राष्ट्रीय राजमार्ग प्राधिकरण**  
(सड़क परिवहन और राजमार्ग मंत्रालय)  
**National Highways Authority of India**  
(Ministry of Road Transport & Highways)  
क्षेत्रीय कार्यालय, चेन्नई / Regional Office, Chennai  
'श्री टावर' 3<sup>rd</sup> मंजिल, DP-34 (SP), इंडस्ट्रियल एस्टेट, गिण्डी, चेन्नई - 600 032  
'SRI TOWER', 3rd Floor, DP34 (SP), Industrial Estate, Guindy, Chennai-600 032



**BHARATMALA**  
ROAD TO PROSPERITY

NHAI/11013/216/2022/RO Chennai/ 0200

19<sup>th</sup> January 2022

To

Shri Dheeraj Kumar, I.A.S.,  
Principal Secretary to Govt.  
Highways & Minor Ports Dept.  
Fort St. George  
Secretariat, Chennai 600 009

Sub: System of Regular Monthly Reviews and close monitoring of NH projects-  
Reg.

- Ref: 1. Secretary, MoRTH, New Delhi D.O.letter No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021 addressed to Chief Secretary to Govt., Tamil Nadu  
2. RO Chennai letter No.05 dated 03.01.2022 (copy enclosed)

Sir,

Kind attention is invited to the DO letter from Secretary, MoRTH, New Delhi D.O.No.NH-1507/16/2021-P&M(Mon) dated 22.12.2021 addressed to the Chief Secretary of Govt. of Tamil Nadu communicating therewith a calendar for monthly reviews on regular basis (2<sup>nd</sup> Wednesday of the month) in order to achieve the ambitious target and fulfill the developmental aspirations in each State /UT. It is also requested to review the inter-departmental issues affecting NH projects monthly once under the chairmanship of Chief Secretary in the High Powered Committee(HPC), which will help in resolution of issues in a time bound manner.

2. Accordingly, please find enclosed herewith the list of inter departmental issues pertaining to PWD/ WRD, Forest & TANGEDCO/TANTRANSCO in the State of Tamil Nadu under both RO Chennai and RO Madurai.

3. As desired by Secretary RT&H, a review meeting may please be conducted under the chairmanship of Chief Secretary as per the schedule proposed by the Secretary RT&H for early resolving of the issues and to ensure timely completion of the project.

Yours faithfully,

Encl.: as above

(S.P.Somashekar)  
Regional Officer, Chennai

Copy to:

- Regional Officer, NHAI, Madurai
- All PDs of RO Chennai & Madurai

D:\PS\Letters 2021\Letters 2022.docx

# National Highways Authority of India

## Regional Office-Chennai

### Inter Departmental issues with PWD, WRD, Forest and TANGEDCO/TANTRANSCO

#### A) PWD/WRD:-

Sl.No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
1.	Krishnagiri	Four laning of Jittandahalli to Dharmapuri section of NH-844 from Km 60+100 to Km 94+460 (Package-III of NH-844)	PWD, Dharmapuri	NOC for PWD Water Tank Sogathur Lake at Km 91+082.	Proposal for NOC for Sogathur Tank submitted on 08.01.2021. EE, PWD, Dharmapuri has recommended the proposal to SE, PWD, WRD on 22.10.2021. Subsequently, as directed by CE, WRD, Chennai, comprehensive NOC proposal for one tank (Sogathur) along with 7 Canal Crossings submitted to EE, PWD, Dharmapuri on 15.12.2021. Joint inspection completed in 6 location out of 8 location.	15.12.2021	Executive Engineer, Dharmapuri



Sl.No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
2.	Viluppuram	Two Laning of Meensurutti to Chidambaram Section of NH-227	PWD (WRD), Coleroon basin, Chidambaram.	NOC for 30 Minor Bridges, 4 Major Bridges and 2 Box culverts to be granted by PWD/WRD. Out of total 175 structures, 139 culverts are cleared and remaining 3  6 (30+4+2) minor/major/culverts are pending for more than one year.	Out of 36 nos. NOC received for 23 nos. of Minor Bridges on 21.12.2021 and 7 Nos. Minor Bridges 04.1.2022.  NOC is awaited for remaining 4 nos. of Major Bridges from PWD/WRD and (2 nos. of Culvert)	12.10.2020	1. CE, WRD, Chennai Region. 2. EE, PWD(WRD), Coleroon basin, Chidambaram
3	Kancheepuram	4-laning of Mamallapuram - Mugaiyur section NH-332A	Government	NOC for construction of 6 Nos. of Irrigation structures to be granted by WRD.	<u>Lower Palar Division:</u> <ul style="list-style-type: none"> <li>NOC is awaited for the Proposal of 4 bridges pertaining to Lower Palar Division for which the Engineer-In Chief, WRD, Chennai had recommended the proposal to Govt. on 16.11.2021.</li> </ul> <u>Araniyar Basin Division:</u> <ul style="list-style-type: none"> <li>NOC is awaited for the Proposal of 2 bridges pertaining to Araniyar Basin for which the Engineer-In Chief, WRD, Chennai had recommended the proposal to Govt. on</li> </ul>	Application submitted on 08.01.2019 & 28.01.2019	CE, WRD, Chennai.

Sl.No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
					25.08.2020.		
4	Kancheepuram	4-laning of Mugaiyur - Marakkanam section NH-332A	Government	NOC for construction of 4 Nos. of Irrigation structures to be granted by PWD.	<p><b><u>Araniyar Basin Division:</u></b></p> <ul style="list-style-type: none"> <li>NOC is awaited for the Proposal of 2 bridges pertaining to Araniyar Basin, for which, the Engineer-In Chief, WRD, Chennai had recommended the proposal to Govt. on 25.08.2020.</li> </ul> <p><b><u>Lower Pennaiyar Basin:</u></b></p> <ul style="list-style-type: none"> <li>NOC is awaited for 2 bridges pertaining to Araniyar Basin for which Engineer-In Chief, WRD, Chennai had recommended the proposal to Govt. on Govt. on 31.12.2021.</li> </ul>	Application submitted on 08.01.2019, 28.01.2019 & 16.02.2019.	CE, WRD, Chennai.
5	Kancheepuram	4-laning of Bangalore-Chennai Expressway	Government	NOC for Construction of bridges across 4 tanks in Vellore District.	<p><b><u>Vellore District:</u></b></p> <ul style="list-style-type: none"> <li>NOC is awaited for which proposal recommended and sent by Engineer-in Chief &amp; Chief Engineer (General), WRD, to Tamil Nadu Government on 18.09.2018.</li> </ul>	Application submitted on 27.10.2018	CE, WRD, Chennai



Sl.No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
6	Kancheepuram	4-laning of Bangalore-Chennai Expressway	Government	NOC for Construction of bridges across 3 tanks in Ranipet District.	<b><u>Ranipet District:</u></b> NOC is awaited for which proposal was recommended and sent by Engineer-in Chief & Chief Engineer (General), WRD, to Tamil Nadu Government on 18.09.2018.	Application submitted on 27.10.2018	CE, WRD, Chennai
7	Kancheepuram	4-laning of Bangalore-Chennai Expressway	Government	NOC for Construction of bridges across 11 tanks in Kancheepuram District.	<b><u>Kanchipuram District:</u></b> NOC is awaited for proposal recommended and sent by Engineer-in Chief & Chief Engineer (General), WRD, to Tamil Nadu Government on 03.11.2021.	Application submitted on 27.10.2018, & 13.08.2021	CE, WRD, Chennai
8	Puducherry	Villupuram to Puducherry section of NH 45A	EE, Villupuram	1.Issuance of NOC for 4 nos of structures across water bodies & 2. NOC for 45 nos of structures across irrigation canals	1. EE Villuppuram has recommended the Proposal for NOC of 4 irrigation structures (3 culverts & 1 Minor bridge) to Chief Engineer, PWD, Chennai for issuance of NOC. 2. Among 45 nos, 24 nos of structures were issued NOC by EE, Villupuram vide letter dated 27.12.2021 and requested to submit additional data. The data shall be submitted shortly.	August 2021	1.CE, Chennai 2. EE, Villuppuram

Sl.No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
9	Puducherry	Puducherry to Poondiyankuppam section of NH 45A	CE, Chennai	1. NOC for 4 Nos of structures are pending (2 Major Bridges , 2 Box culverts)  2. NOC for 1 No of Major bridge is pending-Puducherry	Proposal has been forwarded to CE (PWD) and approval is awaited.	August 2019	1.EE, Vridhachalam 2. CE Chennai.
10	Puducherry	Poondiyankuppam to Sattanathapuram section of NH 45A	CE, Chennai SE,Cuddalore	NOC for 13 Nos of structures are pending(6 Major Bridges and 7 Minor Bridges)	1. NOC for 6 Nos of structures has been forwarded to CE Chennai and SE cuddalore (4 Nos of MNB to Se and 2 Nos of MJBs to CE). Awaiting for approval.	18.12.2021	CE, Chennai SE, Cuddalore



## **B) Forest**

<b>Sl. No.</b>	<b>Name of PIU</b>	<b>Name of the project</b>	<b>Issue pending with</b>	<b>Brief of the issue</b>	<b>Present Status</b>	<b>Since when pending</b>	<b>Concerned officer</b>
1.	Coimbatore	Feasibility Study and Preparation of Detailed Project Report for four laning of Coimbatore - Sathyamangalam and 2 laning with / without Paved shoulder from Sathyamanglam to TN/Karnataka Border Section of Old NH-209 for a length of 96 Km in the state of Tamil Nadu	DFO Sathyamangalam	<p>NHAI PIU Coimbatore was submitted the FC Proposal vide FP/TN/Road/144791/2021 dated 14.07.2021 to Forest Department through PARVIESH Portal of MoEFCC, Govt. of India for obtaining Forest Clearance towards alignment passing through Velamundi Reserved Forest under Sathyamangalam Forest Division.</p> <p>As per the instruction of PCCF Office Chennai, this office have submitted the hard copy of the FC proposal to PCCF-Chennai, CCF Erode and DFO Sathyamangalam and requested to upload the acknowledgement of the above in the web portal.</p> <p>Accordingly, proposals have been submitted physically to the above concerned officials on 02.09.2021 &amp; 03.09.2021 and the</p>	<p>Details sought by DFO Coimbatore was also submitted by this office vide Ltr. No. NHAI/PIU-CBE/NH-209(948)/2021/1263 Dt. 20.12.2021 with copy to DFO Sathayamangalam &amp; Genetics division, Coimbatore.</p> <p>A reminder letter is also sent to the DFO, Sathyamangalam on 10.01.2022.</p>	06.10.2021	DFO Sathyamangalam

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
				<p>acknowledgements of the same have uploaded in the web portal on 06.09.2021. PCCF Chennai vide letter dated 08.09.2021 has addressed to DFO Sathyamangalam to process the above proposal and submit the report to PCCF Chennai Office.</p> <p>Accordingly Joint Site Visit with DFO Sathyamangalam was conducted on 05.10.2021 and FC proposal has been explained to him in detailed manner.</p> <p>DFO Sathyamangalam has intimated that he is awaiting the report from DFO Coimbatore / Genetics Division, Coimbatore as the proposed alignment passes through the plants / saplings owned by the Genetics division at Velamundi R.F.</p> <p>DFO Sathyamangalam has informed that he will submit his report through portal after receiving comments of DFO, Genetic Department, Coimbatore.</p>			

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
2.	Krishnagiri	Four Laning of Neralur (KA) - Kothakondapalli (TN) -Rayakottai - Dharmapuri section from Km 0+000 to Km 94+460 of NH - 844, on Hybrid Annuity Mode under Bharatmala Pariyojana, Phase-I	GoTN	Forest land for an extent of 1.15 ha in Sanamavu Reserve Forest from Km.26/900 to Km.27/900 of NH-844. Initially, proposal was submitted to PCCF, Chennai through "PARIVESH" portal on 22.02.2019. Further, based on the observations made by Principal Chief Conservator of Forest, Chennai vide letter No.TS3/6484/2019, dt.22.02.2021. The revised proposals along with necessary documents are uploaded in "PARIVESH" portal on 02.04.2021. Accordingly, the documents in hard copy is also furnished for further review and diversion of Forest land pertaining to Hosur Division. Joint inspection was carried out with DFO on 15.09.2021 & Joint inspection was carried out with Chief Conservator on 30.09.2021. Observations raised by PCCF and communication received from DFO on	Proposal under process in CCF office.	02.04.2021	PCCF, Chennai

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
				03.11.2021. Accordingly, Hard copy of the proposal (8 sets) has been submitted on 16.11.2021. Proposal forwarded to State Government on 23.12.2021 and is in process.			
3.	Krishnagiri	Four Laning of Thorapalli Agraharam - Jittandahalli section of New NH - 844 From Km 23+350 to Km 60+100 (Design Chainage) under Bharatmala Pariyojana, Phase I (National Corridor) on Hybrid Annuity	Nodal Officer (PCCF)	Gummanur Forest land for an extent of 0.389 ha from Km.53/250 to Km.53/500 required for diversion. Further, based on the observations made by Principal Chief Conservator of Forest, Chennai vide letter No.TS3/6484/2019, dt.22.02.2021. The revised proposals along with necessary documents are uploaded in "PARIVESH" portal on 02.04.2021. Accordingly, the documents in hard copy is also furnished for further review and diversion of Forest land pertaining to Dharmapuri Division. Observations raised by PCCF and communicated by DFO on 03.11.2021. Compliance report submitted in Parivesh	Proposal under process in CCF office.	02.04.2021	PCCF, Chennai



Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
				Portal on 22.10.2021. Hardcopy submitted on 16.11.2021. The proposal has been sent to Nodal Officer (PCCF) on 11.01.2022 for onward submission to State Government.			
4.	Puducherry	Poondiyankuppam to Sattanathapuram section of NH 45A	PIU, Puducherry	In a major river bed (Coleroon River), Forest Officials recently stopped the Pre-Construction activities and claimed as Forest Land at km.106+000 to km.106+600. The same was confirmed during the DFO site inspection on 21.12.2021, involving 2.50 Ha (approx.) of RF in Gopalamudram village of Coleroon River Bed. Proposal is being initiated to transfer the land	Manual clearance is in progress for demarcation of RoW.	21.12.2021	DFO, Nagapattinam

### C) TANGEDCO/TANTRANSCO

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
1.	Krishnagiri	Four laning of ThorapalliAgraharam - Jittandahalli Section of NH- 844 (Package II of NH- 844)	PGCIL, Shoolagiri	Cost estimate for Raising of 2 numbers of EHT Towers line (400 KV)	Site Inspection Completed on 02.11.2021 and estimate is being prepared by PGCIL	02.11.2021	General Manager, PGCIL,Shoolagiri
2.	Viluppuram	Balance work of Tindivanam (km.37/600) to Krishnagiri (km.219/782) section of NH66	TANGEDCO, Krishnagiri	3 revised estimates to be furnished.	3 nos. of revised estimate received on 06.12.2021 and for 1 no. of estimate, clarification requested from EE, Pochampalli for the rate adopted for M+ tower.	10.12.2021	EE, Pochampalli, Krishnagiri
				Revised estimate 6 nos. to be furnished.	6 Nos. of revised estimates were received on 24.11.2021	Issue Resolved	-
			TANGEDCO, Tiruvannamalai.	Revised estimate 3 nos. to be furnished.	3 Nos. of revised estimates were received on 24.11.2021  Further, Joint inspection for 5 new locations is completed on 06.12.2021. Estimates yet to be received.	06.12.2021	SE, TANGEDCO, Tiruvannamalai.
			TANGEDCO, Villupuram.	Revised estimate 5 nos. to be furnished.	3 Estimates received and 2 Estimates are yet to be received from	25.11.2021	SE, TANGEDCO, Villupuram

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
					TANGEDCO. Remainder mail sent to EE on 09.11.2021. Joint inspection Completed for 2 revised estimates (Vallam & Kollar) on 25.11.2021 29.12.2021 respectively.		EE, TANGEDCO, Gingee.  AE, TANGEDCO, Kollarsection.
			TANTRANSCO, Singarapettai.	In Singarapettai bypass location Shifting of 1 No. of tower (Amount deposited already) and shifting estimates required for 3 Nos.	3 nos. of shifting estimate for EHT tower yet to be received from TANTRANSCO, Singarapettai.  Joint inspection completed on 15.12.2021	15.12.2021	EE, TANTRANSCO, Singarapettai and SE, TANTRANSCO, Thiruvalam.
3.	Puducherry	Villupuram to Puducherry section of NH 45A	Chief Engineer, TANGEDCO Villupuram.	Existing poles at site are of RCC/PSC type, but the utility agency has given RSJ poles in the estimate. Chief Engineer, Viluppuram was requested on 07.01.2022 for clarification and revision along with the direction given by NHAI RO Chennai.	Awaiting for the decision from the competent Utility Owning Agency	07.01.2022	Chief Engineer, TANGEDCO, Viluppuram.
4.	Puducherry	Puducherry to Poondiyankuppam section of NH 45A	Chief Engineer, TANGEDCO Villupuram.	Existing poles at site are of RCC/PSC type, but the utility agency has	Awaiting for the decision from the competent Utility	11.01.2022	Chief Engineer, TANGEDCO, Viluppuram.

Sl. No.	Name of PIU	Name of the project	Issue pending with	Brief of the issue	Present Status	Since when pending	Concerned officer
				given RSJ poles in the estimate. So, Chief Engineer, Viluppuram was requested on 11.01.2022 for clarification and revision along with the direction given by NHAI RO Chennai.	Owning Agency		



# **National Highways Authority of India**

## **Regional Office, Madurai**

### **Inter Departmental issues with PWD, WRD, FOREST and TANGEDCO/TANTRANSCO**

#### **WATER RESORUCES DEPARTMENT (WRD)**

Sl.No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
1	Madurai	Four laning of Madurai - Chettikulam section from km 0.000 to km 7.300 of NH-785	For shifting of 110 KV EHT Tower in Sirudhur Village, one leg of the new tower falls in the PWD canal edge for which NOC to be granted by WRD.	Request for NOC sent on 06.08.2021. Inspection held with AE, PWD (WRD) PeriyarVaigai Basin Division, Madurai on 10.01.2022. NOC is awaited	06.08.2021	EE-PWD (WRD), PeriyarVaigai Basin Division, Madurai.
2	Madurai	Four laning of Chettikulam - Natham section from km 7.300 to km 36.690 of NH-785	Estimate for shifting of canal from km 8+890 to km 9+560	At this location, Vehicular Overpass (VOP) structure needs to be constructed, which is delayed for want of shifting of canal. NHAI requested PWD on 08.10.2020. The Joint site inspection with SE, PWD-WRD, Madurai completed on 23.09.2021. Estimate for shifting of canal is awaited from Engineer in Chief, PWD, WRD, Chennai.	08.10.2020	CE, PWD, WRD, Madurai

## FOREST DEPARTMENT

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
1.	Karaikudi	2-laning with paved shoulders of Karaikudi - Ramanathapuram section of NH-210 (Ongoing)	Stage - II Clearance for diversion of 150 Sqm. (3m width) required for construction of service road.	<p>Stage-1 clearance accorded by Govt. of Tamil Nadu on 16.08.2021. Demand for payment of NPV received from DFO, Sivagangai vide letter dated 06.12.2021 for an amount of Rs.6,570/- and the same remitted through NEFT transfer on 20.12.2021.</p> <p>Compliance report submitted to PCCF, Chennai on 22.12.2021, requesting for grant of (Stage-II) clearance, which is awaited.</p>	22.12.2021	PCCF, Chennai
2.	Madurai	Four laning of Chettikulam - Natham section from km 7.300 to km 36.690 of NH-785 (Ongoing)	<p>Diversion of 2.38Ha of Reserve forest, Kiluvamalai Reserve forest (0.59ha) &amp; Usilampatti Reserve forest (0.2249ha) in Madurai District</p> <p>Alagarmalai Reserve forest (1.5675ha) in Dindigul District. Forest area is lying in 2 Districts, viz. Madurai (LHS) and Dindigul (RHS).</p>	<p>The proposal has been recommended by the PCCF, Chennai to the Government of Tamil Nadu vide Ref No. TS4/358382017 dated: 05.04.2021.</p> <p>The proposal is currently under scrutiny with the Government of Tamil Nadu for submission to the Regional Office, MoEF&amp;CC, Chennai.</p>	16.04.2021	Principal Secretary, Forest & Environment Dept. Government of Tamil Nadu
3.	Madurai	Four laning of Madurai Ring Road section from km 0.000 to km 29.960 of NH-744A (Ongoing)	Diversion of 1.28.Ha of RF land in Waguthamalai Reserve Forest. The proposal has been submitted for forest clearance vide proposal no. FP/TN/ROAD/32148/2018 Dt. 19.02.2018	<p>The proposal for diversion of 1.28.Ha of RF land for 210m length of project highway has been recommended by the PCCF, Chennai on 17.03.2021 with replies to all the queries.</p> <p>GoTN raised queries on 30.07.2021 to the PCCF and the same was communicated to the CCF who has forwarded the same to DFO, Madurai on 09.08.2021.</p> <p>DFO, Madurai vide letter</p>	15.12.2021	DFO, Madurai

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
				<p>C.No:1173/2018/D, dated:14.09.2021 has sought an Undertaking from PD, NHAI, Madurai for providing an elevated corridor for the portion of the proposed road passing through Waguthumalai Reserved Forest to enable unrestricted movement of wildlife beneath the corridor. As the RF land proposed for diversion is located at the end of RF limit. The proposed road is also to be laid in cutting which ranges from (-) 0.45m to (-) 5.0m of depth, hence requirement of Elevated Corridor may not be techno-economically suitable. Accordingly, the matter taken up with Forest Department for insisting an alternate structure in place of Elevated Corridor. Subsequently, preliminary joint site inspection carried out with DFO, Madurai on 12.11.2021 and DFO Madurai requested NHAI to submit the proposal for construction of appropriate structure for passage of wild life across the project alignment. Accordingly, it is proposed to construct an overpass for a length of 15m with 5.5m vertical clearance covering the entire ROW of 60m. Based on the above, General Arrangement Drawing (GAD) for the wildlife overpass submitted to DFO, Madurai on 25.11.2021, in continuation to that, a modified GAD for a length of 20m width with 5.5m vertical clearance covering the entire ROW of 60m has been prepared along with undertaking and submitted to DFO, Madurai</p>		

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
				on 15.12.2021 and the same has been uploaded in Parivesh Portal on 15.12.2021. The proposal is currently under scrutiny with DFO, Madurai.		
4.	Thanjavur	Vikkravandi-Sethiyathopesect ion of NH-45C (Ongoing)	1.1605 Ha of land along the boundary of the research Centre of Neyveli 'A' block in Vadakuthu village is required for improvement of the road. In the review meeting held by Chief Secretary to GoTN on 05.10.2020, it was clarified that the land is Revenue Poromboke. Accordingly District Collector, Cuddalore was requested on 21.10.2020 to grant NOC. After verification of records, the DC, Cuddalore informed that the said land is vested with Forest Department only and NOC may be obtained from Forest Department. Accordingly, DFO Cuddalore submitted the proposal to PCCF, Chennai on 12.07.2021 recommending to issue NOC to NHAI, which is awaited.	In the joint meeting held by Principal Secretary, Forest Dept. and Highways & Minor Ports Dept. on 19.11.2021, the Forest Officials were directed to verify the site and confirm the status of the land, which is expected to be done shortly.	25.08.2018	DFO Cuddalore



Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
8.	Nagercoil	Four laning of Villukuri to Kanyakumari section NH-47 and Nagercoil to Kavalkinaru section of NH-47B (Ongoing)	Removal 0.85 Ha NH land from Theroor - Suchindram - Manakudi Conservation Reserve	Amendment to the G.O. (Ms) No.41 dated 19.03.2015, excluding 8500 Sqm land from the 'Suchindram-Theroor-Managudi Birds Conservation Reserve' notified by the Forest Department on 19.03.2015 after publication of 3D Notification under NH Act on 25.02.2011 is awaited. In this regard, specific comments sought by the Government from CLA & WRD have been received.	19.12.2018	PCCF, Chennai
5.	Dindigul	Four Laning of Natham - Thuvarankurichi section of NH-785E (Ongoing)	Diversion of 3.708 Ha (618m) of RF area in Dindigul District.	The proposal for diversion of 3.708 Ha (618m) has been recommended to Regional Office, MoEF&CC, Chennai by Govt. of Tamil Nadu on 08.02.2021 for according Stage-I clearance. RO, MoEF&CC, Chennai has raised observation on 12.04.2021. Compliance to the observation raised by RO, MoEF&CC, Chennai has been submitted by the DFO, Dindigul on 09.09.2021 to the CCF, Dindigul, who has submitted the same to the PCCF, Chennai on 10.09.2021. PCCF, Chennai on 28.10.2021 informed that the Habitat Impact Assessment report submitted by Seeds Trust, Dindigul is not acceptable and requested to submit the revised report by a duly certified and accredited scientific institution. Accordingly, National institute of Advance Science (NIAS), Bangalore has conducted the field study during 25-29 December, 2021.	Nov, 2018	DFO, Dindigul

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
				Report on the study is to be submitted by DFO, Dindigul to PCCF, Chennai.		
6.	Karaikudi	4-laning of Paramakudi - Ramanathapuram section of NH-49 (To be awarded)	Diversion of Forest land of 4.3452 Hec. in Pamban Reserve Forest and Rameswaram Reserve Forest, Ramanathapuram District.	<p>PCCF, Chennai made certain observation on the proposal on 06.10.2021, which were furnished by PD Karaikudi on 16.11.2021.</p> <p>Subsequently, PCCF, Chennai vide letter dated 18.11.2021 requested to submit the proposal along with FRA Certificate.</p> <p>Accordingly, District Collector, Ramanathapuram has been requested vide letter dated 04.01.2022 to issue the FRA Certificate &amp; along with the Essentiality certificate that no alternate suitable non-forest land is available for the project, which is awaited.</p>	04.01.2022	PD, Karaikudi

## TANGEDCO/TANTRANSCO

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
1	Madurai	Four laning of Madurai Ring Road section from km 0.000 to km 29.960 of NH-744A	Estimate for shifting of additional existing electrical utilities like HT / LT lines & structures	Estimate for shifting of additional existing electrical utilities is awaited. Request for submission of estimate made on 08.12.2020. Again SE, TANGEDCO has requested on 17.09.2021. Joint inspection made with EE, Samayanallur on 22.12.2021. Vertical Profile Drawings for the HT/LT line crossing locations in the proposed project highway is submitted by this office on 05.01.2022 to EE, Samayanallur. Estimates are awaited.	08.12.2020	SE, TANGEDCO, Madurai
2.	Madurai	Four laning of Madurai Ring Road section from km 0.000 to km 29.960 of NH-744A	The estimate for shifting of 5 EHT Towers of 110KV & 230KV for Rs.6.10 Cr. received from SE, GCC, TANTRANSCO, Madurai on 25.11.2019. The same was approved by NHAI on 31.01.2020. Supervision charges of Rs.15,78,000 has been remitted with SE, TANTRANSCO on 06.02.2020. Subsequently, EE, TLC, TANTRANSCO, Madurai vide letter dated 24.12.2020 submitted an estimate for Rs.1.10 Cr. towards the compensation for Tree / crop and the land for shifting of above 5 of EHT lines. Details of trees /	NHAI requested EE, TLC, TANTRANSCO, Madurai to furnish the clarifications on the observations communicated on 29.01.2021 and 30.08.2021. Based on the above, Executive Engineer has submitted reply for clarification on 03.12.2021. In the reply, there was no clarification regarding guidelines for payment towards damages with regards to Right Of Way for transmission line covering 110 KV & 230KV Lines.	29.01.2021	EE, TLC, TANTRANSCO, Madurai

Sl. No.	Name of PIU	Name of the project	Brief of the issue	Present Status	Since when pending	Concerned officer
			crop, land compensation sought from EE, TLC, Madurai on 29.01.2021, which are awaited. Further, it is also observed at site that at the locations where the Towers are proposed to be shifted, no trees / crop exists. Clarification on this has also been sought.	Further, during the meeting with the EE, TANTRANSCO on 06.01.2022, Executive Engineer has informed that the acquisition of Right of Way for transmission line has to be carried out by NHAI for the locations wherever, additional mini tower is coming / change in alignment of transmission line Right of Way involves.		
3.	Dindigul	Kamalapuram-Oddanchatram section of NH-209	Furnishing of estimates by TANTRANSCO for shifting of EHT tower.	7 estimates are to be received from TANTRANSCO for shifting of EHT tower line for which request was made by PD, PIU, Dindigul Lr No.910, dt.01.06.2021 and Lr No.011, dated.05.01.2022.	01.06.2021	The Superintending Engineer, Operation, Madurai.
4.	Dindigul	Madathukulam-Pollachi section of NH-209	Line Clearance to be granted by TANTRANSCO.	Profile drawing and other supporting documents submitted to the AEE, TLC Udumalpet on 21.12.2021. Approval of Profile drawing and LC is to be given by TANTRANSCO, Operation Division.	21.12.2021	Superintending Engineer, Operation, Coimbatore.
5.	Madurai	Four laning of Thirumangalam - Rajapalayam section from km 0.000 to km 71.600	Submission of estimates for shifting of LT/HT lines	Joint inspection completed by new Officers of Thirumangalam Division on 27.09.2021, 30.09.2021 & 07.10.2021, Srivilliputhur	04.09.2021	SE, TANGEDCO, Madurai & Virudhunagar (Srivilliputhur, Rajapalayam)



Sl. No.	Name of PIU	Name of the project of NH-744	Brief of the issue	Present Status	Since when pending	Concerned officer
				Division on 20.09.2021, 11.10.2021, 12.10.2021, 18.10.2021, 20.10.2021 and 29.10.2021 and Rajapalayam Division 25.10.2021, 26.10.2021, 27.10.2021 and 29.10.2021. Registration charges paid on 07.12.2021 & 08.12.2021. Estimates are awaited.		and Thirumangalam Divisions)